

Utility Demolition Permit Engineers Construction, Inc.

ECI Project: _____
ECI Project No. _____

Utility Type (E, G, T, W, S, etc): _____
Utility Location (Street, City, State): _____
Utility Owner: _____

Did ECI or Owner verify that utility is de-energized? _____
By What Method? _____
Is the utility locked out & tagged? _____

Is demolition required by contract? _____
If not, why is demolition required? _____

Special Instructions: _____

Owner's Representative: _____ ECI Foreman/Superintendent: _____
Date: _____ Date: _____

General Requirements:

1. The utility owner must be on site during demolition.
2. ECI verification that utility is de-energized shall consist of an electromagnetic field meter for electrical lines, drilling/tapping of water lines, and partial pipe removal for sewer. Owner's verification shall be in accordance with their standard procedures.
3. No gas lines shall be demolished until the owner has cut open the line and verified that there are not residual explosive gases.
4. Electrical systems shall be locked out, tagged, and grounded in accordance with the owner's standard procedures.